

OLIVE AVENUE CLASS II BIKE LANES - HSIP OLIVE AVENUE FROM SAMROSE TO CITY LIMITS
TGI JOB # 8166 (107-16)
JUNE 28, 2016

ID	Task Name	Duration	Start	Finish	Jul 31, '16	Aug 7, '16	Aug 14, '16	Aug 21, '16	Aug 28, '16	Sep 4, '16	Sep 11, '16
					S	M	T	W	T	F	S
1	NTP	1 day	Mon 8/1/16	Mon 8/1/16							
2	CAS	1 day?	Mon 8/1/16	Mon 8/1/16							
3	STORM WATER BMP'S	1 day?	Tue 8/2/16	Tue 8/2/16							
4	CLEAR AND GRUB	2 days	Wed 8/3/16	Thu 8/4/16							
5	EXCAVATION (Sta. 8+50 To Sta. 14+12)	4 days	Fri 8/5/16	Wed 8/10/16							
6	EXCAVATION (Sta. 15+50 To Sta. 22+60)	4 days	Thu 8/11/16	Tue 8/16/16							
7	PLACE AB2	9 days	Mon 8/8/16	Thu 8/18/16							
8	PAVE (Sta. 15+50 To Sta. 22+60)	2 days	Fri 8/19/16	Mon 8/22/16							
9	GRIND (Sta 8+50 To 14+20)	2 days	Tue 8/23/16	Wed 8/24/16							
10	PAVE (Sta *+50 To 14+20)	2 days	Thu 8/25/16	Fri 8/26/16							
11	CRACK SEAL	2 days	Mon 8/29/16	Tue 8/30/16							
12	NOTICES FOR MICROSURFACING	2 days	Mon 8/29/16	Tue 8/30/16							
13	MICROSURFACING	3 days	Wed 8/31/16	Fri 9/2/16							
14	POST SWEEP MICROSURFACING	1 day	Tue 9/13/16	Tue 9/13/16							
15	SIGN & STRIPE	2 days	Wed 9/14/16	Thu 9/15/16							
16	PUNCH LIST	1 day	Fri 9/16/16	Fri 9/16/16							

Project: 6.24.16 original lower version.
Date: Tue 7/5/16

Task Split

Milestone Summary

Project Summary External Tasks

External Milestone Progress

Deadline