City of Novato Measure A, Group 10 Pavement Rehab
CIP Project No. 18-001
Granite Job #917619
Preliminary Progress Schedule 9/04/2019

=WEEKEND =HOLIDAY | F =FLATWORK CREW S =SUB WORK | =DEMO/GRADING CREW =HMA PAVE | U =Underground Crew

Operation	NOTES / SUBS	September																								October																									
		S	T	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
		8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27
Irrigation Sleeve Crossing																																																				
Median at Shell station																			X		X																															
Flatwork Replacement - BMK																																																			
Repair DI @ BMK/Digital	Extra Work													X																																					
Form Flatwork														X			X																																		
Pour New Flatwork	ADA and SW													X			X																																		
Caltrans Encroachment Permit			X	X	X	X	X			X	X	X	X																																					
Flatwork Replacement - Alameda Del Prado																																																			
Demo Existing Ramps/SW																	X	X																																	
Form Flatwork																			X	X																															
Pour New Flatwork	ADA and SW																			X	X																															
Pavement Rehab - Nave																																																				
Lower Iron																																																				
HMA Dig outs	Days																														D																					
Cold Plane AC	ABSL																														S	S	S	S	S																
Pave HMA	T&S Closures																															D	N	N	N																
Raise Iron																																							X	X	X										
Traffic Loop Detectors	Mike Brown Elec.																																							S											
HMA Dike	APCO																																								S										
Pavement Rehab - BMK																																																			
Lower Iron																																																			
HMA Dig outs																																								N											
Cold Plane AC	ABSL																																							S	S										
Pave HMA	T&S Closures																																							N		N									
Raise Iron																																																		
Traffic Loop Detectors	Mike Brown Elec.																																								S										
Slurry Seal	Pavement Coatings																																																X	X	
Remove Exist Striping																																								S	S									
Apply Slurry Seal																																															S	S	S	
Striping	Sierra Traffic Markings																																																		
WORKING DAYS			10	11	12	13	14			15	16	17	18	19			20	21	22	23	24			25	26	27	28	29			30	31	32	33	34																